36

COMPLETION REPORT

1 Name of work : **Improvements & Constructions of CC Road at Coconut Garden (Ismail Garden) to Mahalakshminagara in Ward No.14.**

2. Sanctioned estimate No. & date : 475/12-13 dt 16-2-2013

3. Head of Account which is chargeable : D.Code 2028

4. Entrustment order No. & date : ಆಯು ಇ 28(DD) 397/12-13 dt 2-3-2013

5. Name of the Contractor : **Technical Manager (West) KRIDL Madhavanagar, Bangalore.**

a) Time stipulated for completion of the work.

b) Delay in execution of work :

7. Measurement recorded in : M.B.No. 829 ..... from Page No. 82829 to 82832

8. Check measurement of the Asst Executive Engineer/Executive Engineer on..... : M.B.No. 829 ..... from page No. 82829 to 82832

9. Name of the Officer/Official Incharge of the work :

10. Asst. ~~Executive~~ Engineer/Junior Engineer : D.S.ಮಂಜುನಾಥ

b) Asst. Executive Engineer : D.S.ಮಂಜುನಾಥ

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
18.75 lakhs	2060499=00	185499=00		

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No. 14

Asst. Executive Engineer( )
Bruhath Bangalore Mahanagara Palike
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮಹದೇವಪುರ ಉಪ ವಿಭಾಗ

EXECUTIVE ENGINEER
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಲಿಕೆ ಕೇಂದ್ರ ಕಛೇರಿ, ಬೆಂಗಳೂರು - 560 073

Accounts Superintendent
Bruhat Bangalore Mahanagara Palike,
Bangalore-57.

Executive Engineer ( )
Bruhath Bangalore Mahanagara Palike

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ